

## First Baptist of Anna, Modular Office, Classroom and Fellowship Hall

ID	Task Name	Duration	Start	Finish	May '05				Jun '05				Jul '05				Aug '05				Sep '05			
					1	8	15	22	29	5	12	19	26	3	10	17	24	31	7	14	21	28	4	11
1	Contract Award	0 days	Thu 5/5/05	Thu 5/5/05																				
2	Approve Final Drawing Package	1 day	Thu 5/5/05	Thu 5/5/05																				
3	Color Selections (customer)	1 day	Thu 5/5/05	Thu 5/5/05																				
4	Order Materials	41 days	Fri 5/6/05	Fri 7/1/05																				
5	Stake location and prepare site (customer)	5 days	Mon 6/6/05	Fri 6/10/05																				
6	Erect Footings	3 days	Mon 6/13/05	Wed 6/15/05																				
7	Manufacture Building	15 days	Tue 7/5/05	Mon 7/25/05																				
8	Deliver Dumpster	1 day	Mon 7/18/05	Mon 7/18/05																				
9	Deliver Building to jobsite	6 days	Thu 7/28/05	Thu 8/4/05																				
10	Setup on Footings	9 days	Tue 8/2/05	Fri 8/12/05																				
11	Harness water and sewer and connect - customer	5 days	Thu 8/11/05	Wed 8/17/05																				
12	Set Split System HVAC	6 days	Wed 8/10/05	Wed 8/17/05																				
13	Install Condensate Lines and Drainage Pipe for gutters	3 days	Mon 8/15/05	Wed 8/17/05																				
14	Set transformer and connect power - customer	3 days	Mon 8/15/05	Wed 8/17/05																				
15	Interior Finish Out	8 days	Mon 8/15/05	Wed 8/24/05																				
16	Install ceiling in Fellowship Hall	4 days	Mon 8/15/05	Thu 8/18/05																				
17	Erect Canopies over Connector and Exits	5 days	Mon 8/15/05	Fri 8/19/05																				
18	Carpet Seam/Install tile in Fellowship Hall	5 days	Mon 8/22/05	Fri 8/26/05																				
19	Skirt Exterior and prep for stucco	5 days	Thu 8/18/05	Wed 8/24/05																				
20	Erect Concrete Decks/Ramps/Sidewalks	5 days	Mon 8/22/05	Fri 8/26/05																				
21	Stucco Exterior	8 days	Mon 8/29/05	Wed 9/7/05																				
22	Pipe Handrails on decks/ramps	8 days	Mon 8/29/05	Wed 9/7/05																				
23	Interior Cleaning	3 days	Mon 8/29/05	Wed 8/31/05																				
24	Install Roof Guttering System all four sides	3 days	Thu 9/8/05	Mon 9/12/05																				
25	Punch List	1 day	Tue 9/13/05	Tue 9/13/05																				
26	Occupancy	0 days	Tue 9/13/05	Tue 9/13/05																				

Project: First Baptist of Anna 050305  
Date: Tue 8/2/05

Task		Milestone		External Tasks	
Split		Summary		External Milestone	
Progress		Project Summary		Deadline	